

WPM 200 Dock Re-decking

June 2019

- The Special Projects Committee is planning to re-deck the 200 dock and adjoining walkways.
- During discussion of how to move forward, Attorney Zaknoen was asked if allowed to pre-invest funds in a project that has not begun.
- Mr. Johns stressed the importance of conducting a careful cost analysis as there are several expensive projects being considered.

The board approved to move forward with the bid process and contracting of the 200 dock re-decking project as discussed.

A vote was called as follows: Aaron Garrett, aye; John Haynes, aye; Sam Johns, nay; Bruce Manner, abstain; Agnes Meer, aye; Dan Messina, aye.

- *Edgewater Resources* working on drawings for re-decking the 200 dock and adjoining walkways.
- Harbormaster Frame is researching ways to reduce contractor costs and lower labor costs.

July 2019

- *Edgewater Resources* to fine tune details on the re-decking of 200 dock and surrounding walkways.

September 2019

- Draft was presented; bid packets to be finalized by Sept. 13th and sent out for bids.
 - On Sept. 16th, Invitation to Bid had been completed and posted on **MCPA** website.

October 2019

- Attorney Zaknoen opened bids to be tabulated:

<u>Bidder Name</u>	<u>Base Total</u>
<i>Gariup Construction Co.</i>	\$369,500.00
<i>R. Yoder Construction, Inc.</i>	\$432,460.00
<i>Larson-Danielson Co.</i>	\$342,960.00

Upon motion made by Sam Johns, seconded by John Haynes, the board unanimously approved awarding the bid to *Larsen-Danielson, Co.* in the amount of three-hundred forty-two thousand and nine hundred sixty (\$342,960.00) dollars, contingent upon engineering and legal review.

- Kick off meeting with *Larson-Danielson* and *Edgewater Resources* scheduled for Wednesday, October 23rd.

November 2019

- *Larson-Danielson* started replacing the decking on the 200 dock. They had thirty (30') feet of old decking removed and installed ten (10') feet of the new decking.

December 2019

- *Larson-Danielson* continues replacing the decking on the 200 dock and are approximately one-quarter of the way to completing it.