

2011 M.C.P.A. BATHHOUSE UPGRADES

JUNE 6TH

- Update of the 500 Dock bath house renovations:
 - New air conditioning units have been installed in all the bathhouses and are now waiting for the electrician to install new lighting fixtures. Quotes have also been obtained for tile work, which may commence within the next week. Once completed, interior walls will be painted.

JUNE 20TH

- In an effort to save on water consumption, we have installed waterless urinals at the 200 and 800 dock bathhouses as well as Trail Creek.

JULY 25th

- Updates on the 500 Dock bathhouse renovations:
 - *Larsen-Danielson* to replace doors on Monday, August 1st.
 - Painting has been completed and drywall has been replaced on the ceiling of the women's restroom.
 - Tile work to be completed in the men's restroom on Thursday, July 28th.
 - Bathhouse should be operational by next weekend.
 - Total expenditures estimated at \$30,000.00.

AUGUST 15th

- Updates on the 500 Dock bathhouse renovations:
 - *Larsen-Danielson* has replaced the doors and will complete painting this week.
 - Painting has been completed and drywall has been replaced on the ceiling of the women's restroom.
 - Tile work has been completed.
 - Glass block for new windows to be replaced this week.
- Have also completed some minor renovations of the 200 dock bathhouse.